ID	0	Mode	Task Name	Duration	Start	Finish	July 2025 August 2025 September 2025 27 29 1 3 5 7 9 11 13 15 17 19 21 23 25 27 29 1 3 5 7 9 11 13 15 17 19 21 23 25 27 29 31 2 4 6 8 10 12 14 16 18 20 22 24 26 28 30 1 3 5 7 9 11 13
1		-,	Kinlock Marina - Sludge / sediment Dredging Project	8 days	Mon 5 May '25	Wed 14 May '25	
2		-\$	Mobilise to site & set up equipment dredge and dewatering equipment	8 days	Mon 5 May '25	Wed 14 May '25	
3		-5	East Wing	31 days	Thu 15 May '25	Mon 30 Jun '25	
4		- \$	East Wing (80 berths): Sludge removal & dewatering disposal.	/ 31 days	Thu 15 May '25	Mon 30 Jun '25	East Wing (80 berths): Sludge removal & dewatering / disposal.
5		-5	West Wing	13 days	Tue 1 Jul '25	Thu 17 Jul '25	• • • • • • • • • • • • • • • • • • •
6		÷	Set-up / Relocate equipment	1 day	Tue 1 Jul '25	Tue 1 Jul '25	Set-up / Relocate equipment
7		- \$	West Wing (35 berths): Sludge removal & dewatering / disposal.	g 12 days	Wed 2 Jul '25	Thu 17 Jul '25	West Wing (35 berths): Sludge removal & dewatering / disposal.
8		-5	Main Marina	16 days	Fri 18 Jul '25	Fri 8 Aug '25	
9		-5	Set-up / Relocate equipment	1 day	Fri 18 Jul '25	Fri 18 Jul '25	Set-up / Relocate equipment
10		-5	Main Marina - North (8 berths): Sludge removal & dewatering / disposal.	4 days	Mon 21 Jul '25	Thu 24 Jul '25	Main Marina - North (8 berths): Sludge removal & dewatering / disposal.
11		-5	Set-up / Relocate equipment	1 day	Fri 25 Jul '25	Fri 25 Jul '25	Set-up / Relocate equipment
12		-,	Main Marina - East (18 berths): Sludge removal & dewatering / disposal.	10 days	Mon 28 Jul '25	Fri 8 Aug '25	Main Marina - East (18 berths): Sludge removal & dewatering / disposal.
13			Disestablishment / pack-up	3 days	Mon 11 Aug '25	Wed 13 Aug '25	
14		-5	Remove dredge & dewatering equipment / demobilise	3 days	Mon 11 Aug '25	Wed 13 Aug '25	Remove dredge & dewatering equipment / demobilise
Task Inactive Task						/e Task	Manual Summary Rollup 📃 External Milestone 🔷
SiteCa	re Ltc	ł	Split			ve Milestone	Manual Summary Deadline
Project	t: Kinl	loch Marir	a_Programme 30.06.2025 Milestone	٠	Inactiv	ve Summary	Start-only E Progress
Date: N	Mon 3	30 Jun '25	Summary		Manu	al Task	Finish-only I Manual Progress
			Project Summar	y 📕	Durat	on-only	External Tasks